



ASSET VERIFICATION AND RECORDING TOOL KIT

SK&CO **Seijaaka, Kaawaase & Co.**
AUDIT • ADVISORY • FORENSICS **Certified Public Accountants**
Plot 31, Bukoto Street
P.O Box 7657, Kampala, Uganda
+256 (0) 39 2000216/0772525235
email: cpa@cpa.ug
www.cpa.com

August to September 2026

VERIFICATION DETAILS

NAME OF THE REGION:	WESTERN
SUB-REGION:	KIGEZI
Name of Local Government	KISORR LG
VERIFIER PARTICULARS	
Full name	1. BUGEMBE HAJAB 2. LYDIA MUGOSHA
Contact/ email and Telephone	0783621587 / 0751118953 hajabugembe587@gmail.co 0772686424 0772686424 Mlydia2k@gmail.com
Supervisor/ Sub team leader	
Name	Mr. Gumisiriza Johnson
Contact	0703056064
Date of submission	07/09/2026

HEALTH CENTRE

NAME OF HEALTH FACILITY MAREGAMO HCIII

NOTE:

MAREGANO HEALTH CENTRE III RECEIVED ONLY:

- I. THE MATERNITY (GENERALWARD)**
- II. PLACENTA PIT**
- III. A 5STANCE VIP LINED PIT LATRINE**

SN	item	department	Date of commissioning	Call -off order Quantity	Quantity verified	Deficit	Status	Remarks
1	General / Maternity Ward	Health	15/09/2021	01	01	0	Okay	Completed and Operational
2	Placenta pit	Health	15/09/2021	01	01	0	Okay	Completed and Operational
3	5 stance VIP Lined pit latrine block	Health	15/09/2021	01	01	0	Okay	Completed and Operational

SCHOOL VERIFICATION CHECKLIST

**NAME OF THE SCHOOL: MWUMBA SEED
SECONDARY SCHOOL**

SCHOOL FURNITURE

No	Equipment/ Item	Department	Date of purchase	Quantity delivered	Quantity verified	Deficit	Status	Remarks
1	Class room Tables	Education		Not certain	40	Not certain	OK	Operational

NB:

Most equipment and furniture were not yet delivered due to the on -going constructions

ICT ITEMS

ICT equipments were not yet delivered due to the on-going constructions

BUILDINGS

BUILDINGS VERIFIED

No .	Equipment/ Item	Department	Item Description	Date of purchase	Call of order qty	Qty verified	cost	Status	Remarks
1	Teacher's houses	Education	Typical teacher's house blocks each with two units teachers house	Not certain	03	03	387,265,800	OK	Pending a. Splash aprons b. Electrical installation and accessories c. Final painting
2	Teacher's Kitchen	Education	Typical teacher's kitchen blocks each with two units	Not certain	03	03	98,995,800	OK	Pending a. Splash aprons b. Louver blocks c. Floor finishes d. Final painting
3	Class room blocks	Education	Typical class rooms blocks each with two units	Not certain	03	03	452,154,300	OK	Pending a. Electrical installation and accessories b. Final painting
4	Administration block	Education	Administration block with two units	Not certain	01	01	180,158,700	OK	Pending a. Splash aprons

									b. Final painting
5	Multi-purpose hall	Education	Multi-purpose block house with two units	Not certain	01	01	226,643,300	OK	Completed and operational
6	VIP Pit latrines	Education	Typical Lined VIP pit latrine blocks for teachers houses each with two stances	Not certain	03	03	52,880,100	OK	Pending a. Splash aprons b. Final painting
7	VIP Pit latrines	Education	Lined VIP pit latrine block with two stances for the Administration block	Not certain	01	01	15,415,700	OK	Pending a. Splash aprons b. Final painting
8	VIP Pit latrines	Education	Lined VIP pit latrine block with five stances for girls	Not certain	01	01	34,794,200	OK	Pending a. Splash aprons b. Final painting
9	VIP Pit latrines	Education	Lined VIP pit latrine block with five stances for boys	Not certain	01	01	33,651,200	OK	Pending a. Splash aprons b. Final painting
10	ICT and Library	Education	ICT ad library block with two units	Not certain	01	01	283,880,000	OK	Pending a. Electrical installation and

									accessories b. Final painting
11	Science Laboratory block	Education	Science Laboratory block with two units	Not certain	01	01	237,759,350	OK	Pending a. Electrical installation and accessories b. Plumbing works and Water supply
12	Water tanks	Education	10,000 Liters rain water harvesting plastic tank	Not certain	01	01		OK	Completed and operational
13	Water tanks	Education	5,000 Liters rain harvesting plastic tank	Not certain	02	02	12,109,000	OK	Completed and in use
14	Water tanks	Education	3,000 Liters rain water harvesting elevated plastic tank	Not certain	01	01		OK	Completed and in use
15	Sports field	Education	Grading and levelling of a football pitch	N/A	01	0	50,000,000	N/A	Works had not yet started due to land issues

SCHOOL VERIFICATION CHECKLIST

**NAME OF THE SCHOOL: NYAKINAAMA SEED
SECONDARY SCHOOL**

SCHOOL FURNITURE

No	Equipment/ Item	Department	Date of purchase	Quantity delivered	Quantity verified	Deficit	Status	Remarks
1	Metallic Chairs	Education	Not certain	Not certain	279	Not certain	Okay	OK
	Big tables	Education	Not certain	Not certain	100	Not certain	Okay	OK
	Tables fixed on the wall		Not certain	Not certain	10	Not certain	Okay	OK
3	Twin Benches/ Desks	Education	Not certain	Not certain	120	Not certain	Okay	OK
4	Laboratory Stools	Education	Not certain	Not certain	180	Not certain		9 stools were broken
5	9Kg-Fire Extinguishers	Education	Not certain	Not certain	07	Not certain	OK	Operational
6	Class room Tables	Education	Not certain	Not certain	69	Not certain	OK	Operational
7	Office tables		Not certain	Not certain	05	Not certain	OK	Operational
8	Lockable shelves	Education	Not certain	Not certain	15	Not certain	OK	Operational
9	Softwood pin board	Education	Not certain	Not certain	95	Not certain	OK	Operational
10	Office chairs	Education	Not certain	Not certain	06	Not certain	OK	Ok
11	Gas Cylinders(45kg)	Education	Not certain	Not certain	02	Not certain	Okay	OK
12	Student book shelves	Education	Not certain	Not certain	47	Not certain	Okay	OK
14	Chairs with caution	Education	Not certain	Not certain	20	Not certain	Okay	OK
15	Staff room shelves	Education	Not certain	Not certain	15	Not certain	Okay	OK

16	Library shelves	Education	Not certain	Not certain	10	Not certain	Okay	OK
17	Science lab shelves	Education	Not certain	Not certain	04	Not certain	Okay	OK

ICT ITEMS

SN	Equipment / Item	Department	Date of purchase	Item Description	Quantity		deficit	Status	Remarks/
					delivered	Verified			
1	Desk top Computers	Education	Not Certain	Complete set of HP-desk top computers with Key boards, Power cables, mice, Monitors and ,UPCs	29	28	01	OK	28 Monitors were recorded and verified, 20 Ups were stolen A complete set of 08 computers were operational Engagement requires improvement
2	Projectors	Education	Not Certain	EPSON multimedia projector	01	01	0	OK	Operational
3	Projector Screen	Education	Not Certain	White Screen with its stand	01	01	0	OK	Operational
4	Printers	Education	Not Certain	HP 3 in one Laser jet printer MFP 4103 dw	01	01	0	OK	Operational
5	UPS for Server	Education	Not Certain	UPS HIK VISION .Model DS-UPS 3000	01	01	0	OK	Operational
6	Routers	Education	Not Certain	4G12C	01	01	0	OK	Operational
7	CCTV Camera	Education	Not Certain	HIK VIOSION SMART HYBRID LIGHT 4MP,IP indoor	01	08	0	OK	Operational
8	NRR for camera	Education	Not Certain	HIK VISION	01	01	0	OK	Operational
9	Air conditioner with refrigerator	Education	Not Certain	Skyworth air conditioner with refrigerator	01	01	0	OK	Operational
11	Server Monitor (19	Education	Not Certain	DELL Energy Monitors	01	01	01	OK	Operational

	inches)								
15	Sinks	Education	Not Certain	Sinks	Not Certain	28	Not Certain	OK	Operational 26 lab sinks and 2 teacher sinks
16	Gas cylinders cylinders	Education	Not Certain	25 Kg Cylinders	02	02	0	OK	Operational
17	Fire extinguishers	Education	Not Certain	9 Kg Fire extinguisher	08	07	0	OK	Operational
18	Tables fixed on the wall	Education	Not Certain	Tables fixed on the wall	Not Certain	10	Not Certain	OK	OK
19	Book shelves	Education	Not Certain	Book shelves	Not Certain	43		OK	OK

BUILDINGS

BUILDINGS VERIFIED

No .	Equipment/ Item	Department	Item Description	Date of purchase	Call of order qty	Qty verified	cost	Status	Remarks
1	Teacher's houses	Education	Typical teacher's house blocks each with two units teachers house		03	03	387,265,800	OK	Completed, and in use
2	Teacher's Kitchen	Education	Typical teacher's kitchen blocks each with two units		03	03	98,995,800	OK	Completed, and in use
3	Class room blocks	Education	Typical class rooms blocks each with two units		03	03	452,154,300	OK	Completed, and in use
4	Administration block	Education	Administration block with two units		01	01	180,158,700	OK	Completed, and in use
5	Multi-purpose hall	Education	Multi-purpose block house with two units		01	01	226,643,300	OK	Completed and operational
6	VIP Pit latrines	Education	Typical Lined VIP pit latrine blocks for teachers houses each with two stances		03	03	52,880,100	OK	Completed, and in use
7	VIP Pit latrines	Education	Lined VIP pit latrine block with two stances for the Administration		01	01	15,415,700	OK	Completed, and in use

			block						
8	VIP Pit latrines	Education	Lined VIP pit latrine block with five stances for girls		01	01	34,794,200	OK	Completed, and in use
9	VIP Pit latrines	Education	Lined VIP pit latrine block with five stances for boys		01	01	33,651,200	OK	Completed, and in use
10	ICT and Library	Education	ICT ad library block with two units		01	01	283,880,000	OK	Completed, and in use
11	Science Laboratory block	Education	Science Laboratory block with two units		01	01	237,759,350	OK	Completed, and in use
12	Water tanks	Education	10,000 Liters rain water harvesting plastic tank		01	01		OK	Completed and operational
13	Water tanks	Education	5,000 Liters rain harvesting plastic tank		02	02	12,109,000	OK	Completed and in use
14	Water tanks	Education	3,000 Liters rain water harvesting elevated plastic tank		01	01		OK	Completed and in use
15	Water pump	Education	Water Pump		01	01		OK	Installed and Operational
16	Sports field	Education	Grading and levelling of a football pitch		01	01	50,000,000	OK	Completed and operational

