

FIELD REPORT

TASK: DATA COLLECTION AND VERIFICATION OF UgIFT ASSETs

REGION: WESTERN

SUB-REGION: KIGEZI

TEAM NO. : 22

SUPERVISOR: MR.GUMISIIRIZA JOHNSON

TEAM LEADER: MR. BAGOROGOZA BENSON

DATA COLLECTORS: BUGEMBE HAJAB AND LYDIA MUGOSHO

EXECUTIVE SUMMARY

1. Introduction

The ministry of finance secured funds to support Health, Education, Water and Environment and Agriculture (micro-scale irrigation) with an overall funding total of US\$500 million, through a program code named Uganda Intergovernmental Fiscal Transfers (UgIFT)

The programme began in the FY2017/18, and ended in 2025.

The physical progress and spread of assets as of October 2025 for Education and Health include:

1. Education: 192 of 259 Seed Schools are complete of which, 191 are operational
2. Health: 356 of 371 health facility upgrades/new constructions (H/C II to H/C III) are complete and operational

Accordingly, the Ministry awarded a contract to Ms Sejjaaka, Kaawaase & Co, Certified Accounts (SK & CO) to collect data and verification of all assets acquired under the UGIFT Programme.

Specifically, the assignment included;

1. Identify and verify the existence of the assets
2. Verify the assets condition and status: specifically, the condition on functionality, usage/performance and location among others
3. Assess financial management aspects: residual value of the investments/hardware/tools for purposes of financial reporting for project closure
4. List the assets that are obsolete, unserviceable and require disposal

2. Verification Methodology:

- A. **Interactions and discussions with** the CAOs, TCs, DEOs, DHOs who later referred us to District Engineers / Municipal Council Engineer, Health Facility in-charges
- B. **Using the** verification and data collection tool that was developed by (SK &CO)
- C. Physical counting and taking of photos

3. Findings

Findings and Emerging issues for each Local Government/Municipal council were captured and recorded.

Table 1: Assets verified in Kigezi Region

S/N	Local Government/Municipal council	School	Number of Health center facilities
1	RUKIGA LG	RWAMUCUUCU SS	0
		BUKINDA SS	
2	RUBANDA LG	NYAMWERU SS	
			MPUNGU HC III

		RUHIJA SS	
3	KISORO LG	MWUMBA SS	MAREGAMO HC III
		NYAKINAAMA	

4	KISORO MC	0	ZINDIRO HCIII
5`	KABALE LG	BUHARA SS	KARUJANGA HC III
			KAHONDO HC III
			KITOOMA HC III
			KASHEREGYENYI HCIII
			BURAMBA HC III

4. Detailed reports :

Refer to annexes attached for the detailed data collected.

5. Emerging issues ,Challenges and recommendations

Challenges and emerging issues are summarised in the table 2 below:

Table 2: Specific Challenges / emerging issues

SN	LG/MC	Facilities	issues	Recommendations
1	RUKIGA LG	RWAMUCUUCU SS	There are many broken chairs and laboratory stools	Budget for O & M and put in place a schedule for maintenance of assets
			2 No. UPS were stolen	Budget for a perimeter wall to properly safe guard the assets
			There are cracks in some floors	Repair the damaged sections
			There is need to improve on the format of engraving of assets	Improve on the engraving format

			There is need to improve on the format of engraving of assets	Improve on the engraving format

2	RUKIGA LG	BUKINDA SS	There are cracks in some floors	Repair the damaged sections
			Staff quarters are inadequate	Budget and request for more staff house
			The Library has no Text books	Budget and request for more Text books
			Inadequate staffing	Request for more staff
			Inadequate water supply	▪Need for support
			Un stable power supply	Budget for solar energy
			The structures are well managed, good ambience, and the school has good inventory of assets	Maintain the standards, and let other school bench mark from Bukinda SS
3	KISORO LG	MWUMBWA SSS	The playground was not yet constructed due to land issues which comprise of land ownership and hilly terrain. The available	We propose the facility to use the available area

			land can only cater for about 30% of the planned area There is a funding gap of about 8,733,870/- to complete the project By the time of verification, the project was at about 75.7% completion	
4	RUBANDA LG	RUIJA SSS	There was nobody at school by the time of verification. We only took photos of the structure	The head teacher will forward provide his asset registry with current status and photos in soft copies

6. General / Cross cutting issues

SEED SCHOOLS

1. The quality of laboratory stools supplied were of poor quality
2. Engraving of assets needs to be improved
3. Assets of some facilities were not engraved
4. There were cracks in the floor of most buildings
5. Some buildings are not labelled
6. most facilities had no assets inventory

RANKING OF PERFORMANCE:

Basing on what we verified, below were the best ranked facilities:

- 1. Bukinda seed secondary school in Rukiga LG**
- 2. Nyakinaama seed secondary school in Kisoro MC**
- 3. Rwamucuucu seed secondary school i Rukiga LG**

7. HEALTH CENTRES

- Most equipment supplied were all available, in good working status, and some of them were still in store not yet used
- Zindiro health centre received 10 Adult patient beds with mattresses, but we verified only two beds. The in-charge told us that the beds were donated to a sister health centre.

RANKING OF PERFORMANCE:

Basing on what we verified, Kitooma HC III was ranked the best facility.

8. Annexes

1. Field in templates for each facility
2. Sample photos of verified assets. (Schools and Health facilities)

9. Conclusion

- a. The assignments were successfully concluded
- b. All contact personnel's were very cooperative
- c. **Ruhija seed secondary school** in Rubanda LG was the most hard to reach facility

- d. We thank the Management of SK, the team leader and our supervisor for the support and guidance rendered to us during when executing the assignment

May Allah bless you all